Completion Report

1	Name of Wok	Providing rain water harvesting facilities in Ward No 14, Bagalagunte, T.Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	EE/DZ/TS/49/18-19, Dt.30.01.2019
3	Head of Acount which is Chargeable	P-0771
4	Enstrument Order No. & Date	EE/DD/WO/52 /22-23, Dt.08.07.2022
5	Name of Contractor	Mahesh B Shetty
6a	Time Stipulated for Completion of work	90 days.
b	Delay in execulation of work	27-03-2023.
7	Measurement recorded in MB	5642 /1617
	Page No	564196 to 564199
8	check Measurment of the Asst	Date of condition 27/03/2023
	Exe. Eng./ Exe.Eng. On	27/03/2023.
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00	9,45,372=66	—	54,627=34

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Incharge of the work	T.Dasarahalli Sub Division
ASSISTANT ENGINEER	ASSISTANT EXECUTIVE ENGINEER T.DASARAHALLI SUB-DIVISION